



Status of the LCLS-II-HE Upgrade

Dan Gonnella



LCLS-II-HE Installation & Commissioning System Manager

17 Aug 2026




LCLS-II-HE: Ultrafast, High Average Power, Hard X-rays

Deliver the ability to observe and understand the structural dynamics of complex matter at the atomic scale with hard x-rays, at ultrafast timescales, and in operational environments.



LCLS-II-HE provides high-rate, FEL radiation at Ångstrom wavelengths

LCLS-II-HE Scope Overview



1. Add 23 additional cryomodules (L4 linac) to double the LCLS-II accelerator energy: 4 GeV to 8 GeV
2. Install new cryogenic distribution box and transfer line between the cryoplant and the new L4 linac
3. New long period soft X-ray undulator
4. Upgrade XPP instrument & enable upgrades of DXS, MFX, and CXI beamlines for MHz beam.
5. Construct new tunnel for future Low Emittance Injector (LEI)
6. Develop prototype SRF gun for the LEI

Performance Goals Compared with LCLS-II

Parameter	LCLS-II	LCLS-II-HE
Beam Energy	4 GeV	8 GeV
# CMs	35	58
Rep. Rate	929 kHz	929 kHz
Photon Energy	200 – 5,000 eV	200 – 12,800 eV
Photon Pulse Energy	$>10^{11}$ @ 3.8 keV	20 μ J @ 12.8 keV



1. **Increase the hard x-ray reach**  More CMs = Higher Beam energy
2. **Maintain capability in the soft x-ray regime**  New SXR Undulators for 8 GeV Operation

Performance Goals Compared with LCLS-II


Parameter		LCLS-II	LCLS-II-HE
Beamline # R P P	Cryomodule Parameter	LCLS-II	LCLS-II-HE
	Beam Energy	4 GeV	8 GeV
	# CMs	35	35 (old) + 23 (new)
	Operating Gradient	16 MV/m	21 MV/m
	Q ₀ (2 K, Op. Grad.)	2.7x10 ¹⁰	2.7x10 ¹⁰

1. Increase the hard x-ray reach

➡ More CMs = Higher Beam energy
2. Maintain capability in the soft x-ray regime

➡ New SXR Undulators for 8 GeV Operation

LCLS-II & LCLS-II-HE Timeline





Significant overlap between LCLS-II & LCLS-II-HE:

- Cavity & Cryomodule construction were well underway before LCLS-II commissioning
- HE Installation in part in parallel with linac operations


Nearly all equipment was required to be stored at SLAC prior to the main installation period

SRF Cavity Improvements from LCLS-II



For LCLS-II-HE, improvement and consistency in cavity performance would be required

SRF Cavity Improvements from LCLS-II



Increase Gradient Reach

Bulk EP 2
(cold)

Final EP
(cold)

2N0 Doping

Consistent High Q_0

High Temperature
Furnace
Treatment

Material
Sorting for
Flux
Expulsion

Quality Control


Bulk EP 1

Continuous
Temperature
Monitoring
During EP

RGA
Monitoring
During
Furnace Run

For LCLS-II-HE, improvement and consistency in cavity performance would be required



SRF Cavity Performance



Maximum Gradient



Q_0

LCLS-II




5 MV/m increase in the average maximum gradient!

LCLS-II-HE




Average Q_0 unchanged with fewer poor performers

Cryomodule Production



Cryomodule Production at FNAL and JLab



JLab: 10 CMs, 1 rebuilt

FNAL: 13 CMs (+vCM), 1.5 rebuilt

Cryomodule Performance

Average Usable
Gradient (MV/m)

24.0


Average Usable
Voltage (MV)

199


Average Q-factor
(1e10)

3.0

CMs Gradient Summary





CMs Q-factor Summary




Cryomodule Performance Exceeds Spec with a Comfortable Margin

Cryomodule Storage




23 Cryomodules Stored at SLAC for up to 4 years prior to installation


LCLS-II-HE Installation



Installation Progress





All 23
Cryomodules
Installed




All CDS
Components
Installed





20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete



100% Controls
Cables and Racks
Installed





100%
Waveguides
Installed



Installation


All 23 Cryomodules Installed




ols
acks



Installation Progress





All 23
Cryomodules
Installed




All CDS
Components
Installed




20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed




100%
Waveguides
Installed



Installation Progress






All 23
Cryomodules
Installed



All CDS
Components
Installed





20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete



100% Controls
Cables and Racks
Installed




100%
Waveguides
Installed




All CDS Components Installed




13/25 Particle
Free Connections
Complete




100%
Waveguides
Installed



Installation Progress






All 23
Cryomodules
Installed




All CDS
Components
Installed




20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed




100%
Waveguides
Installed



Installation Progress







All 23
Cryomodules
Installed



All CDS
Components
Installed





20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed






100%
Waveguides
Installed





20/25 Interconnect Welds Complete




Installed




Controls
and Racks
Installed



Installation Progress





All 23
Cryomodules
Installed



All CDS
Components
Installed





20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed




100%
Waveguides
Installed



Installation Progress





All 23
Cryomodules
Installed




All CDS
Components
Installed





20/25
Interconnect
Welds Complete



13/25 Particle
Free Connections
Complete



100% Controls
Cables and Racks
Installed



100%
Waveguides
Installed




13/25 Particle Free Connections Complete


All CDS components installed



Installation Progress






All 23
Cryomodules
Installed



All CDS
Components
Installed





20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed




100%
Waveguides
Installed



Installation Progress






All 23
Cryomodules
Installed



All CDS
Components
Installed





20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete



100% Controls
Cables and Racks
Installed





100%
Waveguides
Installed




100% Controls Cables and Racks Installed

Installed


Int
Wel




13/25 Particle
Free Connections
Complete



Installation Progress






All 23
Cryomodules
Installed




All CDS
Components
Installed




20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed




100%
Waveguides
Installed



Installation Progress





All 23
Cryomodules
Installed




All CDS
Components
Installed





20/25
Interconnect
Welds Complete



13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed




100%
Waveguides
Installed








100% Waveguides Installed


20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete



Installation Progress





All 23
Cryomodules
Installed



All CDS
Components
Installed





20/25
Interconnect
Welds Complete




13/25 Particle
Free Connections
Complete




100% Controls
Cables and Racks
Installed



100%
Waveguides
Installed



CM Repair Work in Upstream Linac




Cryomodule Replacements



2 cryomodules replaced:

- Excessive field emission limiting cavity gradients
- Suspected helium leaks to insulating vacuum:
100-200 W of additional static heat load at 2 K

CDS Repair





Bellows replaced at Line A interconnect


- Helium leak identified
- Expected 300 W of additional static heat load at 2 K

CM *In Situ* Repairs

- 12 of 13 faulty tuners repaired
- 1 of 2 coupler issues resolved




Undulator Installation & Experience



Record 7.3 mJ with the Cu Linac
and LCLS-II-HE undulators!

- 26 of 30 new long-period undulators installed and in operation with the copper linac
- Remaining undulators will be installed this fall

Commissioning






sioning
- Aug '27




Expected Challenges: Multipacting Processing

- Multipacting identified as a gradient limitation for LCLS-II cavities late in CM production
- Observed as a short term stability at gradient in the band of 17-23 MV/m
- Processing techniques developed and tested during LCLS-II-HE cryomodule testing
- Requires significant time during the CM checkout process
- Was carried out during all HE CM test and is planned as part of cavity commissioning



Multipacting processing is required to operate at HE gradients

Expected Challenges: Cryoplant Overhead




Cryoplant
#1

Warm Up


IB

DB1

DB2



Running at 8 GeV on the
two available cryoplants
will be challenging



Degauss Coils

Summary

- LCLS-II-HE will double the electron beam energy of the LCLS SC Linac from 4 to 8 GeV, enabling up to 12.8 keV x-rays
- Installation is well underway with physical installation nearing completion and controls checkouts starting
- 2 of the existing cryomodules have been replaced and multiple cavities have been repaired during this down time
- Cool down and commissioning is expected to begin in January and last the majority of 2027

LCLS-II-HE Will Begin Delivering X-Rays to Users in Mid-2027!

A detailed 3D rendering of a particle accelerator's internal structure, showing a series of curved, metallic vacuum chambers or bending magnets. A bright blue beam of light, representing the particle beam, enters from the left and travels through the center of the structure, with several focal points where the beam is concentrated. The background is dark with streaks of blue and red light, suggesting high energy and motion.

Thank you