




# COMMISSIONING OF THE LOW-ENERGY PART OF LINAC4

ALESSANDRA LOMBARDI  
FOR THE COMMISSIONING TEAM



# THE BIG PICTURE : LHC LUMINOSITY

$$\mathcal{L} = \frac{\gamma}{4\pi} \times f_r \times \frac{F}{\beta^*} \times n_b \times N_b \frac{N_b}{\epsilon_n}$$

From optics at  
Interaction point

From machine design  
and limitations (e  
cloud)

Brightness from  
Injectors :  
defined at low  
energy

$N_b$  number of particles per bunch  
 $n_b$  number of bunches  
 $f_r$  revolution frequency  
 $\epsilon_n$  normalised emittance  
 $\beta^*$  beta value at Ip  
 $F$  reduction factor due to crossing angle

## LHC INJECTOR CHAIN :

Linac2 (50 MeV) 1978 length 40 m  
 160mA , 100 μsec , 1 Hz

Max Space Charge Tune Shift reached



PS Booster (1.4 GeV) 1972 – radius 25 m  
 4 rings stacked

Output energy already upgraded twice



PS (25 GeV) 1959 – radius 100 m



SPS (450 GeV) - 1976 radius 1100 m




# PRESENT AND EXPECTATION

LINAC2		LINAC4
protons	Charge exchange injection (reduce emittance)	H-
160mA	Lower current means better beam quality	70mA peak 40 mA after chopping
50 MeV	Space charge tune shift at PSB injection is half	160 MeV
1 $\pi$ mm mrad	Smaller emittance	0.4 $\pi$ mm mrad
100 $\mu$ sec 1Hz	Longer injection in the PSB (100turns)	400 $\mu$ sec 1Hz
200 MHz / 40 m	RF frequency that is not widespread anymore. No components "off the shelf".	352 MHz / 80 m
Since 1978	Tanks, vacuum, mechanics are aging.	All new component
No longitudinal matching at injection	30-50% of the beam lost at injection	Fast chopping at 3MeV Energy painting with the last accelerating modules

# LINAC4 machine layout- 352MHz

Π-mode	CCDTL	DTL	Pre-injector
160 MeV	100 MeV	50 MeV	3MeV
23 m 12 Modules 8 Klystrons: 12MW 12 EMQ 12 steerer	25 m 7 Modules 7 Klystrons : 7 MW 7 EMQ + 14 PMQ 7 steerers	19 m 3 Tanks 3 Klystrons : 5 MW 1 EMQ 114 PMQ 2 steerers	9 m Source(s) 2 solenoids RFQ 11 EMQ 3 Cavities 2 Chopper units In-line dump




## Commissioning stages

160 MeV	105 MeV	50 MeV	12 MeV	3 MeV	45 keV
End 2015	August 2015	May 2015	Well advanced	Chopping demonstrated	Not the final source


# MEASUREMENTS AT 45 KEV

1- take measurements varying solenoidal field and generate in tracking code



2 – back-trace to source out


3 - Result : we have an empirical input beam distribution that very well represents the dynamics in the LEBT and the rest of the accelerator (remember HB2010)



# AT THE RFQ INPUT PLANE



This is NOT the final source!!!

**Measured current** : 16mA for 200 $\mu$ sec.



Comparison of **measured emittance** (yellow) and RFQ acceptance (pink). The expected transmission thru the RFQ is 75%. (PARMTEQ + TOUTATIS)

# FIRST BEAM THRU THE RFO




Wednesday 13/03/13 at 16h10  
10mA H- accelerated to 3 MeV

# AT 3 MEV : 4 BURNING QUESTIONS

- Does the RFQ work?
- Does the chopper chop?
- If yes , does it degrade the emittance of the thru beam ?
- Can the beam be matched to the DTL (permanent magnet, not much flexibility....)?

# 1-RFQ TRANSMISSION



RFQ Transmission vs. RF power for different pressure in the LEFT (neutralisation). The nominal RFQ power is 400 kW.





# 2-“CHOPPING”

REMOVING MICROBUNCHES (150/352) TO ADAPT THE 352MHZ LINAC BUNCHES TO THE 1 MHZ BOOSTER FREQUENCY


Match from the RFQ

Chop

Match to the DTL





# CHOPPER DEVICE





- Meander line on ceramic board
- Housed in a quadrupole
- 700 Volts
- Rise/fall time : 2nsec

# 2-BEAM CHOPPING

At the BCT after the inline dump





At the wire scanner before the dump





9/1/2014

Alessandra I





# 3-EMITTANCE OF THE THROUGH BEAM



Emittance measured with chopper off (left) and with chopper on (right) downstream the inline dump

# 4-MATCHING TO THE DTL




simulation codes (TraceWin and Travel) predict 95% transmission thru the DTL for the measured beam.

# FROM 3 TO 12 MEV



BCT at 12 MeV



BCT at 3 MeV



August 6<sup>th</sup> , 7.5 mA going in, 7.5 mA accelerated

9/1/2014

Alessandra Lombardi

# SO FAR .....

- Acceleration 45 keV to 12 MeV is validated
  - RFQ holds the voltage, accelerates and responds to changes in RF power
  - The chopper chops
  - DTL tank1 accelerates the beam without losses


# EMITTANCE, ENERGY SPREAD, ETC ETC

longitudinal emittance  
is rms normalised  
 $\pi$  deg MeV


Deg at 352MHz

transverse emittance  
is rms normalised  
 $\pi$  mm mrad

target value is 0.4



# THE MEASUREMENT BENCH



Spectrometer

Bunch Shape Monitor

Slit and Grid Emittance


Laser + Diamond

# RMS NORMALISED TRANSVERSE EMITTANCE AT 3 MEV SEEMS TO BE 0.3 PI MM MRAD

Slit-and-grid

From profile meas

Laser + diamond




9/1/2014

Alessandra Lombardi


# RMS NORMALISED TRANSVERSE EMITTANCE AT 12 MEV SEEMS TO BE WHAT WE EXPECT

Slit-and-grid (yellow) compared to expectation (pink)

Horizontal





Vertical



Emitt rms normalised =  $0.35 \pi$  mm mrad

# LONG EMITTANCE AT 3MEV-INDIRECT




Reconstru


# VISIT

THPP033/TUPP100

MOPP025



shape



# LONG EMITTANCE AT 3 MEV -INDIRECT



Measured from  
phase profiles

Alpha=0.2  
Beta =380. deg/MeV  
Emitt =0.16 deg MeV

Expected from  
simulations :

Alpha= 0.0  
Beta = 400 deg/MeV  
Emitt = 0.19 deg MeV



**Energy spread**  
**Expected from simu : 21 keV**  
**Measured from phase : 22 keV**  
**Spectrometre : 19 keV**



# SPECTROMETRE -AT 12 MEV

rms energy spread : 49.2 keV  
(simulations)

rms energy spread : 52.8 keV  
(measured)



# SO FAR....

Acceleration 45 keV to 12 MeV is validated

Emittance Measurements confirm that the beam behaves according to code predictions. (PARMTEQ, PATH, TRACEWIN)

Reconstruction technique and diagnostic performance are validated !

Reconstruction is based on :

- 1) Finding first guess with conventional matrix inversion.
- 2) Fine tuning the guess by forward tracking and best fitting the measurement's data

# (MISTAKES MADE AND ).....LESSONS LEARNT

1) A 10 Watt beam (10mA, 3MeV, 300  $\mu$ sec, 1Hz) can drill a hole through a bellow

2) Dia

**VISIT**


THPP033 and TUPP038

3) Effe

4) DTL tank1 can act as a longitudinal monitor

# YOU CAN DO SO MUCH WITH SO LITTLE (AND THIS IS NOT ALWAYS A GOOD THING)

On December 12 at 16:30 a severe vacuum leak was observed in the MEBT line. It was located on the bellow downstream the first buncher cavity, on the left side when looking down the beam line.




**A severe misalignment** between the RFQ and the MEBT that was not present at the 3 MeV test stand and was later confirmed by survey

An optic that favoured **amplification of this misalignment** whilst focusing the beam to sub mm size in the other direction

**A phase advance** such that the loss occurred on the “wave” (or lip) of the bellow which is only 200 microns thick and it is an aperture limitation (25.1 mm vs 28 mm of adjacent vacuum chamber).

# DTL ACCEPTANCE AND BUNCHER SETTINGS



# SUMMARY

- The LINAC4 has been commissioned up to 12 MeV with a temporary source. Only 148 MeV to go! (3 commissioning stages over 6 are done)
- **The agreement between measurement and simulations is very good**, thanks to the time we have dedicated to generate a distribution from measurements at the low energy end – HB2010. Simulation have been our guide and give us a hint of where to look in case of problems (e.g. alignment issues )
- **We have validated transverse and longitudinal emittance reconstruction methods** which will be extensively used for the next stages of commissioning
- We have not yet experienced full space charge effects, which will come with the new source.

# VISIT THESE POSTERS!

- On longitudinal measurements : MOPP025
- On transverse measurements and reconstruction :  
THPP033/TUPP100 and TUPP038
- On the source : TUPP036
- On laser- based emittance measurement : TUPP035
- On the Radio Frequency Quadrupole : THPP037
- On the DTL : TUPP089, SUPG018, THPP036, THPP0
- On LLRF : THPP027